

LEEDS DISTRICT CORRIDOR SCHEMES

Replacement shelter RTA's

Inclusion Date: 10/11/11

LOCION (including asset no)	PROPOSED CHANGE	DATE	COMMENTS
11005 South Parkway Ironwood View Seacroft	Shelter replacement due to RTC		Works completed August 2011
10946 Prince's Avenue Lidgett Park Road Roundhay	Shelter replacement due to RTC		Works completed August 2011
12763 Green Hill Road Cockshott Lane Bramley	Shelter replacement due to RTC		Works completed December 2011
10843 Aberford Road Fleet Lane Woodsford	Shelter replacement due to RTC		Works completed December 2011
10239 Wetherby Road Elmete Avenue Roundhay	Shelter replacement due to RTC		Works completed March 2012

Leeds Asset Replacements Phase 1

Inclusion Date: 21/12/11

LOCION (including asset no)	PROPOSED CHANGE	DATE	COMMENTS
10118 Beza Street Tulip Street Hunslet	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10139 Church Lane Hallfield Avenue Micklefield	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10206 Wetherby Road Ling Lane Scarcroft	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
10468 Pool Road Moor Drive Pool	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10496 Otley Road Kingsley Drive Holt Park	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete

10615 Littlemoor Road Moor Grove Pudsey	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10628 Leeds Road Temple Court John O'Gaunts	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10874 Swinnow Lane Swinnow Close Swinnow	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
11459 Bradford Road Dewsbury Road Tingley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
12122 Town Street Wesley Street Beeston	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
12774 Whingate Wortley Road Armley- Moor End	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
12775 Whingate Tong Road Armley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
13123 Horsforth New Road Rodley Lane Horsforth	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
16098 Batley Road Wollin Avenue West Ardsley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
19759 Victoria Avenue Bayton Lane Yeadon	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
19760 Victoria Avenue, Victoria Close Yeadon	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10392 Gamble Hill Drive Gamble Hill Lawn Bramley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete

12534 Raynville Road Kirkstall Mount Bramley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
12585 Outgang Lane Raynville Road Bramley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
12915 Heights Drive Heights Parade Bramley	Provision of new shelter as part of asset replacement scheme	By end of March 2012	
16349 Bradford Road Leigh View East Ardsley	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10517 Smeaton Approach Dovedale Garth Manston	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10485 Bradford Road Westbourne Close Otley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
10086 Lady Pit Lane Coupland Road Beeston	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
10136 Great North Road Churchville Drive Micklefield	Provision of new shelter as part of asset replacement scheme	By end of January 2012	Works complete
10741 Ivy Street Ivy Avenue Osmondthorpe	Provision of new shelter as part of asset replacement scheme	By end of March 2012	Works complete
12289 Galloway Lane Galloway Court Pudsey	Provision of new shelter as part of asset replacement scheme	By end of March 2012	Works complete
10132 Great North Road East View Micklefield	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
13657 Jackson Avenue Gledhow Avenue Roundhay	Provision of new shelter as part of asset replacement scheme	By end of May 2012	

14622 Barnsdale Road Pinders Green Bridge Methley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
13101 Broadway Low lane Horsforth	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
10171 Valley Road Valley Ridge Kippax Common	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
12628 Ring Road Moortown Birchwood Hill Moortown	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
19774 Larkfield Road Mount Vernon Road Yeadon	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
10355 Middleton Road Wide Lane Morley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
15116 Dewsbury Road Lowry Road Tingley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
15117 Leeds Road Tingley Roundabout Tingley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
13114 Ring Road Moortown Shadwell Lane Moortown	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
12218 Fartown Ash dene Crescent Pudsey	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
12618 Ring Road Moortown Tongue Lane Moortown	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
24080 Dial Street Easy Road Cavalier Hill	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete

12231 Valley Road Acres Hall Avenue Pudsey	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
11805 Moorside Road Moorside Mount Drighlington	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
13742 Ring Road Seacroft Monkswood Gate Whinmoor	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Works complete
12337 Bagley Lane Springbank Road Farsley	Provision of new shelter as part of asset replacement scheme	By end of April 2012	Tied in with Highways scheme to improve hardstand area

3rd Party Replacement shelter

Inclusion Date: 26/04/12

LOCION (including asset no)	PROPOSED CHANGE	DATE	COMMENTS
10069 Ring Road Beeston Park Dewsbury Road Beeston	Provision of new shelter as part of 3 rd party development scheme	By end of October 2011	Works complete
24291 Calverly Lane Langley Lane Intake	Provision of new shelter as part of 3 rd party development scheme	By end of January 2012	Works complete
11362 Victoria Road Bank Street Morley	Provision of new shelter as part of 3 rd party development scheme	By end of January 2012	Works complete
11550 Otley Old Road Iveson Drive Lawnswood	Provision of new shelter as part of 3 rd party development scheme	By end of February 2012	Works complete
12860 York Road Stocks Rise Seacroft	Provision of new shelter as part of 3 rd party development scheme	By end of January 2012	Works complete
10981 Canal Street at Armley Road New Wortley	Provision of new shelter as part of 3 rd party development scheme	By end of April 2012	Works complete
16338 Bradford Road opp Pilden Lane East Ardsley	Provision of new shelter as part of 3 rd party development scheme	By end of April 2012	Works complete

13976 Strathmore Drive Seaforth Place Harehills	Provision of new shelter as part of 3rd party development scheme	By end of June 2012	
11968 Hunslet Road Pym Street Hunslet	Provision of new shelter as part of 3rd party development scheme	By end of June 2012	
11720 Holtdale Approach opp Holtdale Road Holt Park	Provision of new shelter as part of 3rd party development scheme	By end of June 2012	
28648 Whitehall Road at Branch Road Lower Wortley	Provision of new shelter as part of 3rd party development scheme	By end of June 2012	

Leeds Asset Replacements Phase 2

Inclusion Date: 23/02/12

LOCION (including asset no)	PROPOSED CHANGE	DATE	COMMENTS
16346 Bradford Road Westerton Road East Ardsley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
10110 Middleton Lane Winthorpe Avenue Thorpe	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
12906 Gamble Hill Drive Gamble Hill Lawn Bramley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
13006 Cemetery Road Highfield Green Pudsey	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
14347 Lower Mickletown Coney Moor Grove Lower Mickletown	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
14612 Church Lane Mickletown Road Methley	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
14679 Sugar Hill Close Oulton Drive Oulton	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
12219 Fartown South Royd Rise Pudsey	Provision of new shelter as part of asset replacement scheme	By end of May 2012	

15970 Churchville Drive Churchville Terrace Micklefield	Provision of new shelter as part of asset replacement scheme	By end of May 2012	
--	---	-----------------------	--